Municipality of Port Hope

September 21, 2021

Mark Galanter, Manager Highland Drive & Industrial Sites



Highland Drive Landfill (HDLF) Area: Overview

Site Overview



Highland Drive area sites in Port Hope



HDLF Overview

Phased Project Approach

- Original designs one contract: Highland Drive Landfill | Pine Street North Extension Roadbed | Pine Street North Extension Consolidation Site (PSNE CS)
- Due to complex nature of landfill site remedial option study initiated to confirm best approach
- PSNE Consolidation Site work advanced ahead of rest of Highland Drive Work expected completion early 2022
- HDLF design modified based on remedial option study undergoing review/approval

Estimated Quantities

	LLRW (m³)	Non-LLRW impacted MSW/overburden (m³)	Total to be managed (m³)
HDLF	51,857	133,194	185,050
PSNE Roadbed	7,215	0	7,215
PSNE CS	47,191	7,200	54,391
Total	106,263	140,394	246,657







Site Access Upgrades



Cavan Street Entrance Before Upgrades



Cavan Street Entrance
After Upgrades (May 2021)



Remediation Site Preparation













Remediation – First Truck!



Loading LLRW



Transport to the LTWMF

Contamination Control



Remediation – May vs August 2021





May 2021 August 2021



Remediation – May vs August 2021




May 2021



August 2021



Updated Project Boundaries





Canadian Nuclear Laboratoires Nucléaires Laboratories Canadiens

Highland Drive Landfill and Pine Street N. Road Bed

Work Completed & Underway

- Cavan Street Entrance upgrade (complete)
- Trailers & Support area by Highland Drive (Complete)
- Decontamination area set-up (Complete)
- PSNE Consolidation Site S LLRW removal underway (May through December 2021)
- ECA Amendment underway (Environmental Compliance Approval) to modify the landfill submitted to MECP in July (12 month process expected)
- CNL has started the contracting process with the goal of having a contractor on board in early 2022







11

Remaining Design & Contractor Considerations

Odour associated with opening a landfill

- Contractor will develop and implement Odour Management Plan
- CNL will retain 3rd party Odour Monitoring Contractor

Water control

- Segregate and manage impacted and unimpacted water
- Water treatment plant

LLRW Removal Verification

- Separate Low-level Radioactive Waste (LLRW) and Municipal Solid Waste (MSW) to return MSW to HDLF
- Bottom of waste versus original (pre-landfill) ground surface



Highland Drive Landfill Project Approach

Establish Unimpacted and Impacted water storage basins

- Routing unimpacted water around work areas
- Transport to wastewater treatment facility and discharge

Rolling Excavation approach

- Strip off cover layer as non-LLRW
- Excavate waste material (LLRW and MSW)
- Segregate MSW as encountered for later stages
- Transport LLRW and co-mingled MSW to LTWMF
- Place non-LLRW MSW back in HDLF

Closure/Restoration


- Grade to drain surface water off HDLF
- Restore clay cover on HDLF (spec: 600 mm of 1 x 10-7 cm/sec clay)
- Re-establish grass cover



13

Project Approach – Staged Excavation Sequence

- Area 1 Remove LLRW/MSW <u>all material</u> to LTWMF **Establish/ maintain dewatering points
- Area 2 PSNE and PSNE CS all material to LTWMF. RVSOP. Backfill PSNE
- Area 3 Segregate MSW and place into stage 1 area, LLRW to LTWMF
- Area 4 Segregate MSW and place into stage 3 area, LLRW to LTWMF
- Area 5 Segregate MSW and place into stage 4 area, LLRW to LTWMF






HDLF Overview

Project Approach – East to West Profile

- Area 1 -Remove LLRW and MSW <u>all material</u> to LTWMF **Establish/ maintain dewatering points
- Area 2 PSNE and PSNE CS all material to LTWMF. RVSOP. Backfill PSNE
- Area 3 Segregate MSW/place into stage 1 area, LLRW to LTWMF
- Area 4 Segregate MSW/place into stage 3 area, LLRW to LTWMF
- Area 5 Segregate MSW/place into stage 4 area, LLRW to LTWMF





HDLF Overview

Schedule





16

Thank You

HISTORIC WASTE PROGRAM MANAGEMENT OFFICE

25 Henderson Street, Port Hope, ON L1A 0C6

Tel: 905.885.0291

info@phai.ca

PHAI.ca

